Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No. *First & Final* (For Other Works) Date...../...../2020

SBR A3/2021

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Byatarayanapura** 07-01-2021

Bill Received No. Dated Divisional / Sub Divisional Cash Book Voucher No..... Dated.....

Work Code: **006-20-000176**

Schedule Docket No. Head of Account: P1802 Est.Cost:**35.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate): Providing Necessary Borewell Accessories, Pump & Motors, Panel Boards, PVC Cable etc., to Existing Borewells and Providing PVC Pipeline at Various Places in ward no. 06 Byatarayanapura Sub Division

Name of Contractor and Full Address : *Sri. K.R Santhosh Kumar, No. 04, Samrudhi, A.V.R Block, 1st Main Road, irupakshapura, Dhanalakshmi layout, Bangalore-97*

Reference to Agreement No. : **BBMP/EE/BTP/WO/03/2020-21** Date: **29.04.2020**

Certified that the measurements were taken by me on 21/12/2020 and recorded of Pages 426952 of measurement Book No. 4270/17-18 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 21/12/2020 ...and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1) Total value of work done or supplies made as per account within	1st & final - TTB	3616000 00
2) Deduct amount to be held in reserve being .....percent Rs.....	It	36160 00
3) " Balance	Cgst	32286 00
4) Deduct Payment:	Sgst	32286 00
a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted towards cash advance recovery of	Cess	36160 00
	CBF	3616 00
b) Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	Fine	3692 00
	Deductions	144200 00
5) Balance being unpaid value of work done held in reserve.	Cheque	3471800 00
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.		
7) Net amount due to or from Contractor unadjustments items.		
8) Advance to Contractor for materials brought to site (as detailed) within.		
9) Value of Government materials supplied.		
Total amount adjusted -		

Contractor's Signature

P1802

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

(For use in the Office)

ಲೆಕ್ಕಶೀರ್ಷಿಕೆ Water Supply mew Areas ರಡಿ ಬಿಲ್ಲು ಪೊಬಲಗು ರೂ.3616000/- ಗಳನ್ನು ಪಾಸು ಮಾಡಿದೆ. ಇದರಲ್ಲಿ ರೂ. 144200/- ಗಳನ್ನು ಪೊಂದಾಣಿಕೆ ಮಾಡಿಕೊಂಡು ರೂ 3471800/- ಗಳನ್ನು

FT/NEFT/RTGS ಮುಖಾಂತರ ನೀಡಲಾಗಿದೆ

ವಿಷಯ ನಿರ್ವಾಹಕರು 13/1/21 | ಲೆಕ್ಕಾಧಿಕಾರಿಗಳು ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ ಬೃ.ಮ.ಪಾ. ಬೆಂಗಳೂರು | ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ ಬೃ.ಮ.ಪಾ. ಬೆಂಗಳೂರು

Witness

1.

2.

Dated Signature of Contractor

Stamp

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

of Officer making payment

Executive Engineer

Sl. No.	Descriptions	Unit	Previou Qty.
1	Supply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Radha make suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph, 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 7.50 HP 15 stage (P.NO-XXXXIII, I.NO-34, PWD SR 18-19)	No	-
2	For Motor 15HP 30 Stage		-
3	Supplying & delivery at site brand new / Essen / Lotus sunsines/Adarsh/ Gk controls best indigenous make combine energy meter-cum-control panel board unit of size 1200 x 600 x 300 mm minimum mechanically strong and vermin and water proof the unit shall have two detachable doors suitable for operation on 3ph, 50Hz, 380/440 volts, AC supply with spring loaded latch locking with a key ribs should be provided inside the door , canopy apron and louvers ventilators shall be provided the combine energy mtr cum control panel board unit suitable for operation on 3ph, 50Hz, 380/440 AC supply shall be consisted etc,. completed T panel board shall be fabricated on single unit in the above components panel board for suitable pumpset above components panel board for suitable pumpset above Up to 20HP with star delta starter (MR) Page No. XLVII, Sl NO. 13, PWD SR 2018-19	No.	-
4	Supplying of submersible pump cable 1X3X6..0 Sq.mm (Page No. XLVII, Sl NO. 8, PWD SR-2018-19	Mtr	-
5	Supplying and fixing MCB (P.NO - XLVII, SL.NO - 19, PWD SR 18-19)	No's	-
6	Providing, laying & jointing GI pipes confirming to IS specification of approved make with fittings such as collars bends elbows tees nipples plugs with cuts threads using white lead & threads for joints wherever necessary as per direction including all lead & lift etc,. complete 'A' grade(excluding cost of fittings) 50mm dia GI pipe B Class (SR 18-19 PWD, P.No.XLVII Sl.no. 1	Rmtr	-
7	Supply and fixing Collar for GI Pipes 50MM (Page No. XLVII, Sl NO.2, PWD SR-2018-19	No's	-
8	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications (P.NO - 6, I.NO - 2.3, PWD SR 18-19)	Cum	-
9	Providing and installing at site of work 63mm (0.662) PVC Pipes of 6 kg / cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation etc., complete (P.NO - 94, I.NO - 13.73.2, PWD SR 18-19)	Mtr	-
10	Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m and lift upto 1.5m including cost of all labour complete as per specifications (P.NO - 7, I.NO - 2.11, PWD SR 18-19)	Cum	-
11	Fabricating supplying and mounting MS box of 16 SWG suitable for floor / wall mounting, fully weather proof with provision for better hear description, (providing with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primes paint and finally finished with approved colour enamelled metal paint etc,. complete box of 21600 sq cm (P.NO-530, I.NO-39 b, BWSSB SR 13-14)	Sqm	-
12	Supplying and fixing of Porcelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washer etc., complete.... **P No. 32/I No 3b KPWD Electrical SR 2010-11** 11 5 12	No.	-
	Total of Other SR Items including GST Unit Rate Sl No. ~~1 to 40~~)		
	Total of PWD SR 2018-19 Items (SL no. ~~41 to 46~~) 41 to 46		
	Add 12% GST on PWD Sr 2018-19 Items Only		
	Net Total		

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ

Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
	Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
No	-	-	3.00	38603.76	115811.28	3.00	115811.28	
	-	-	3.00	66641.15	199923.45	3.00	199923.45	
No.	-	-	20.00	22039.50	440790.00	20.00	440790.00	
Mtr	-	-	1988.00	151.13	300446.44	1988.00	300446.44	
No's	-	-	20.00	944.55	18891.00	20.00	18891.00	
Rmtr	-	-	894.00	435.54	389372.76	894.00	389372.76	
No's	-	-	147.00	188.91	27769.77	147.00	27769.77	
Cum	-	-	1137.60	332.63	378399.89	1137.60	378399.89	
Mtr	-	-	2568.00	413.84	1062741.12	2568.00	1062741.12	
Cum	-	-	1137.60	134.61	153131.34	1137.60	153131.34	
Sqm	-	-	440000.00	0.36	158400.00	440000.00	158400.00	
No.	-	-	120.00	157.43	18891.60	120.00	18891.60	
					177292.00		**177292.00**	
					3087277.00		**3087277.00**	3070727.04
					370473.00		**370473.00**	368487.24
					3635042.00		**3635042.00**	3616506.28

3615000.00

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26